## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500

NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

**DE - Street - Proof Roll** Ronald Paynter Partial Friday, July 17, 2020

Corrective Action Required:

1 Misc Spalding had a tandem dump truck with a 21.15 ton load. Brian from Spalding

observed the proof roll with me. We had 5 to 6 sections that pumped badly under load pressure. Met with Steve Robbins to go over the soft sections. It was agreed upon to dig them up and fill them with geo grid an additional

rock. RP 6-10-20

Informational:

2 Misc Spalding had a tandem dump truck with a 20 ton load. Had 1 section on

Shamrock and 1 on Joshua that was a little soft. Talked with Jason about it and we decided to let it bake one more day. So we will be ready to lay curbs

starting on Thursday. RP 6-16-20

Informational:

3 Misc Had a tandem dump truck with a 20.8 ton load. Shamrock, Grady and Joshua

finished sub-grade passed its proof roll. Superior Bowen is planning on

laying asphalt base on Monday. RP 6-26-20

Corrective Action Required:

4 Misc Spalding had a tandem dump truck with a 20.1 ton load. Proof rolled the

center section (O'Brien, Killarney and Ambersham). Most of the sub-grade passed, but we had numerous areas with little or extreme pumping. Brian is going to dig out the problem areas and add additional rock to those areas. RP

6-30-20

Informational:

5 Misc Spalding had a tandem dump truck with a 28 ton load. We proof rolled the

beginning section of O'Brien were the old pavement ended. Chemically

treated sub-grade is good to add rock base. RP 7-6-20

Informational:

6 Misc Spalding had a tandem dump truck with a 28 ton load. We proof rolled the

beginning section of O'Brien were the old pavement ended. Chemically

treated sub-grade is good to add rock base. RP 7-6-20

Informational:

7 Misc Spalding had a tandem dump truck with a 28 ton load. We proof rolled the

beginning section of O'Brien were the old pavement ended. Chemically

treated sub-grade is good to add rock base. RP 7-6-20

Informational:

8 Misc Spalding had a tandem dump truck with a 20.5 ton load. We proof rolled the

new section on O'Brien and half of Ambersham. They are good to start

pouring curbs for these sections. RP 7-6-20

Informational:

9 Misc Spalding had a tandem dump truck with a 20.5 ton load. Everything passed

the curb proof roll except for a small section where new Ambersham connects to old Ambersham. We will re-roll that section before we place

curbing. RP 7-8-20

Informational:

10 Misc Spalding had a tandem dump truck with a 19.6 ton load. We tested O'Brien,

Ambersham and Killarney. Base was solid, no deflection was noticed. RP

7-17-20

Informational:

11 Misc Spalding had a tandem dump truck with a 19.6 ton load. We tested O'Brien,

Ambersham and Killarney. Base was solid, no deflection was noticed. RP

7-17-20

## **Comments:**