

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Ronald Paynter	Partial	Thursday, July 23, 2020

Corrective Action Required:

1	Misc	Spalding had a tandem dump truck with a 21.15 ton load. Brian from Spalding observed the proof roll with me. We had 5 to 6 sections that pumped badly under load pressure. Met with Steve Robbins to go over the soft sections. It was agreed upon to dig them up and fill them with geo grid an additional rock. RP 6-10-20
---	------	--

Informational:

2	Misc	Spalding had a tandem dump truck with a 20 ton load. Had 1 section on Shamrock and 1 on Joshua that was a little soft. Talked with Jason about it and we decided to let it bake one more day. So we will be ready to lay curbs starting on Thursday. RP 6-16-20
---	------	---

Informational:

3	Misc	Had a tandem dump truck with a 20.8 ton load. Shamrock, Grady and Joshua finished sub-grade passed its proof roll. Superior Bowen is planning on laying asphalt base on Monday. RP 6-26-20
---	------	--

Corrective Action Required:

4	Misc	Spalding had a tandem dump truck with a 20.1 ton load. Proof rolled the center section (O'Brien, Killarney and Ambersham). Most of the sub-grade passed, but we had numerous areas with little or extreme pumping. Brian is going to dig out the problem areas and add additional rock to those areas. RP 6-30-20
---	------	---

Informational:

5	Misc	Spalding had a tandem dump truck with a 28 ton load. We proof rolled the beginning section of O'Brien were the old pavement ended. Chemically treated sub-grade is good to add rock base. RP 7-6-20
Informational:		
6	Misc	Spalding had a tandem dump truck with a 28 ton load. We proof rolled the beginning section of O'Brien were the old pavement ended. Chemically treated sub-grade is good to add rock base. RP 7-6-20
Informational:		
7	Misc	Spalding had a tandem dump truck with a 28 ton load. We proof rolled the beginning section of O'Brien were the old pavement ended. Chemically treated sub-grade is good to add rock base. RP 7-6-20
Informational:		
8	Misc	Spalding had a tandem dump truck with a 20.5 ton load. We proof rolled the new section on O'Brien and half of Ambersham. They are good to start pouring curbs for these sections. RP 7-6-20
Informational:		
9	Misc	Spalding had a tandem dump truck with a 20.5 ton load. Everything passed the curb proof roll except for a small section where new Ambersham connects to old Ambersham. We will re-roll that section before we place curbing. RP 7-8-20
Informational:		
10	Misc	Spalding had a tandem dump truck with a 19.6 ton load. We tested O'Brien, Ambersham and Killarney. Base was solid, no deflection was noticed. RP 7-17-20
Informational:		
11	Misc	Proof rolled Ambersham, O'Brien and Killarney again due to this weeks rain. The roadways passed again. So Superior Bowen will be laying asphalt base tomorrow. RP 7-23-20

Comments: