

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201933
Address: 1313 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, August 27, 2020

Corrective Action Required:

1	Misc	Fb wall vertically at max ten ft interval -Complete wiring makeup inside boxes -Install BOCA plate for plumbing protection at bottom and top wall plates in bathroom -Provide a 20-amp circuit for receptacle in bathroom -Staple wiring min 1.25 above bottom of joist; protect wiring where within 1.25" of joist bottom
---	------	--

****OK TO INSULATE**

Comments: