

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement Surface	Ronald Paynter	Partial	Thursday, October 01, 2020

Informational:

1	Misc	Brian's crew from Superior Bowen laid 1,100 tons of APWA Type 5 R asphalt for the base on Shamrock, Grady and Joshua. RP 6-29-20
---	------	--

Informational:

2	Misc	Rick's crew from Superior Bowen laid 1,609.77 tons of APWA Type 5 R asphalt for the base on Killarney and Ambersham. RP 7-24-20
---	------	---

Informational:

3	Misc	Rick's crew laid 1,450.55 tons of APWA Type 5 R base asphalt on Ambersham and O'Brien. RP 7-25-20
---	------	---

Informational:

4	Misc	Base asphalt was scheduled to go in on Saturday 8/29 on Ashurst but did not due to rain. Nothing went in today due to the rain. I drove out and it appeared to have some puddles by Pryor and Ashurst. We will probably need to evaluate a proofroll before asphalt can go in.
---	------	--

Informational:

5	Misc	Brad's crew from Superior Bowen laid 1,103 tons of APWA Type 5 R asphalt for the base on Ashurst and Kaylea. KC Testing will be out later today for compaction testing. They were at the plant testing the product earlier today. RP 9-3-20
---	------	---

Informational:

6	Misc	Superior Bowen milled out the damaged area of O'Brien and applied 161 tons
---	------	--

of APWA Type 5 Recycled asphalt 7 inches deep for the base. CMTG was on site taking compaction test. RP 10-1-20

Comments: