

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Vacuum</b>	Ronald Paynter	Passed	Friday, October 02, 2020

Informational:

1	Misc	Manhole 2-2 held 10 PSI for over 3 minutes. RP 12-4-19
---	------	--

Informational:

2	Misc	Manholes 1-1, 1-2, 1-3, 1-4 and 1-5 all passed vacuum testing. RP 1-7-2020
---	------	--

Informational:

3	Misc	The following manholes held for 2 1/2 minutes. 1-6, 1-7, 3-2. Manhole 3-1 FAILED the test and will need to be retested once it's been repaired. RP 2-7-20
---	------	---

Informational:

4	Misc	The following manholes passed their vacuum test: 1-8, 1-9, 1-10, 1-11, 1-12, 1-13, 3-1 and 4-1. RP 3-5-20
---	------	---

Informational:

5	Misc	The following manholes passed their vacuum test: 1-8, 1-9, 1-10, 1-11, 1-12, 1-13, 3-1 and 4-1. RP 3-5-20
---	------	---

Informational:

6	Misc	The following manholes passed their vacuum test: 8-0, 8-1, 8-2, 8-3, 8-4, 8-5, 8-6 and 8-7. RP 3-6-20
---	------	---

Informational:

7	Misc	Manhole 11-5 passed its vacuum test. Manholes 11-4 and 11-1 passed, but need to be retested after they are back filled to grade. Manholes 11-3 and 11-2 failed to hold pressure and needs to be retested. RP 4-14-20
---	------	--

Informational:

8 Misc

Manhole 11-5 passed its vacuum test. Manholes 11-4 and 11-1 passed, but need to be retested after they are back filled to grade. Manholes 11-3 and 11-2 failed to hold pressure and needs to be retested. RP 4-14-20

Informational:

9 Misc

Manhole 10-1 passed it's vacuum test. The following manholes passed their vacuum test but needs to be retested once they are back filled to grade: 10-2, 10-3, 10-4, 10-5, 12-1, 12-2, 12-3, 12-4 and 12-5. Manhole 11-3 passed its retest, but needs to be retested once it is back filled to grade. Manhole 11-2 FAILED again and needs to be retested once it's repaired. RP 4-16-20

Informational:

10 Misc

Currently all sanitary manholes have passed their vacuum test. Will have to retest manholes on sanitary lines 10, 11, 12 and 13 once the area has been back filled to the proper grade. RP 4-22-20

Informational:

11 Misc

We vacuum tested manholes 10-1, 10-2, 10-3, 10-4, 10-5, 12-5 and 12-4 today. There were no problems. RP 9-29-20

Informational:

12 Misc

Meet with Daniel and tested manholes 12-3, 12-4, 11-1 and 11-2. All manholes passed their vacuum test. Still need to test manholes 11-3 and 11-4, but Daniel needs to replace busted ring on 11-4 and add a ring to 11-3. RP 10-1-20

Informational:

13 Misc

Daniel replaced the rings on the last 2 manholes. They both passed the vacuum test. RP 10-2-20

**Comments:**