

DEVELOPMENT SERVICES

PLAN REVIEW CONDITIONS

October 05, 2020

SDC ENGINEERING
5907 RAYTOWN TFWY
RAYTOWN, MO 64133

Permit No: PRCOM20202233
Project Title: GLOSS NAIL
Project Address: 470 NW CHIPMAN RD, LEES SUMMIT, MO 64086
Parcel Number: 52900036200000000
Location / Legal: SUMMIT ORCHARD LOTS 4A-4E --- LOT 4B
Description:
Type of Work: NEW TENANT FINISH
Occupancy Group: BUSINESS
Description: TENANT FINISH FOR NAIL SALON

Revisions Required

One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and provide three (3) copies of any revised sheets and/or additional information. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. .A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Informational Purposes)

Any modifications to the fire alarm system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Informational Purposes)

Any modifications to the fire sprinkler system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net

DEVELOPMENT SERVICES

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

Building Plan Review

Reviewed By: Joe Frogge

Rejected

1. 2018 IPC 403.1 Minimum number of fixtures. Plumbing fixtures shall be provided in the minimum number shown in Table 403.1, based on the actual use of the building or space. Uses not shown in Table 403.1 shall be considered individually by the code official. The number of occupants shall be determined by the International Building Code.

Action required: Provide additional water closets for compliance.

9/24/20:

- Additional water closets to be added to both restrooms.
- Partition required at urinal
- If locks are proved on doors it will defeat the purpose of multiple fixtures.

10/5/20 - Restrooms are now non-accessible. We need turning radii and minimum clearances at partition doors.

Licensed Contractors

Reviewed By: Joe Frogge

Approved

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.