

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201764
Address: 2935 SW ARBOR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Friday, November 06, 2020

Corrective Action Required:

1 Misc

****OK TO INSULATE****

- 6 inch OC edge 12 inch OC field exterior sheathing fastening
- Minimum four studs under all girder truss bearing points
- Fireblock beam pocket, garage corner
- joist hanger in garage at LVL connection
- proper fastening of floor joists to rim joist, second floor line above garage
- Midpoint strap for all vertical 2 inch and smaller DWV-Laundry
- Security blocking at all exterior doors and solid wood shims between framing and hinges
- Address overbored floor joists above living area
- Complete gas piping and pressure test
- Complete mechanical equipment installation

Comments: