



PLAN REVIEW CONDITIONS

November 11, 2020

GOULD EVANS
4041 MILL STREET
KANSAS CITY, MO 64111

Permit No: PRCOM20203513
Project Title: LSR7 - LSHS - 2020 ATHLETIC COMPLEX IMPROVEMENTS
Project Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063
Parcel Number: 61510026300000000
Location: MUCKEY ADD---PT LOT 1 & PT NE 1/4 DAF: BEG SW COR SD LOT 1 TH N 220' TH E 88.5' TH N 65' MOL TH E 88 850' MOL TH N 783' MOL TH W 135' MOL TH N 678' MOL TH E 135.77' TH N 95' MOL TO POB
Type of Work: ADDITION COMMERCIAL
Occupancy Group: ASSEMBLY FOR OUTDOOR ACTIVITIES INCL. STADIUMS, GRANDSTAND, AMUSEMENT PARKS
Description: CONSTRUCTION OF NEW RESTROOMS CONCESSIONS, TICKET BOOTHS AND BLEACHERS

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

2. 2018 IFC 506.1.2 Key boxes for non-standardized fire service elevator keys. Key boxes provided for non-standardized fire service elevator keys shall comply with Section 506.1 and 506.2 or as approved by the fire code official.

(Action Required)

Provide a elevator knox box. Knox box can be obtained from knoxbox.com

11/11/20

(Verified At Inspection)

Building Plan Review

Reviewed By: Joe Frogge

Pending

1. The building permit for this project cannot be issued until the Development Services Department has received, approved, and processed the Final Development Plan.

Action required: Comment is for informational purposes.

2. 2018 IPC 403.1 Minimum number of fixtures. Plumbing fixtures shall be provided in the minimum number shown in Table 403.1, based on the actual use of the building or space. Uses not shown in Table 403.1 shall be considered individually by the code official. The number of occupants shall be determined by the International Building Code.

Action required: Insufficient number of fixtures provided. CMR has been submitted.

3. For the Health Department inspection contact Deb Sees with the Jackson County Public Works Department, Environmental Health Division at (816) 847-7070. Health Department approval is required prior to receiving any type of Occupancy from the City of Lee's Summit.

Action required: Comment is for informational purposes.

4. Prior to the installation or construction of any elevator equipment, an elevator equipment permit shall be obtained from the Missouri Department of Public Safety or its authorized representative.

Action required: Comment is for informational purposes.

5. Prior to the operation of any new elevator equipment or the issuance of the operating certificate, such elevator equipment shall be inspected by a licensed inspector. Testing must be performed in accordance with these rules and regulations. The testing must be witnessed by a licensed inspector.

Action required: Comment is for informational purposes.

6. Elevator Safety Act and Rules 701.361 - Each privately owned or operated installation and each installation owned or operated by the state of Missouri or any political subdivision of the state shall have a certificate of inspection and meet the safety code promulgated pursuant to sections 701.350 to 701.380.

Action required: Comment is for informational purposes.

7. Retaining wall design not found.

Action required: Provide complete design or request deferral.

8. 2018 IBC 1209.2 Finish Materials. Walls, Floors and partitions in toilet and bathrooms shall comply with Sections 209.2.1 through 1209.2.4.

2018 1209.2.1 Floors and wall bases. In other than dwelling units, toilet, bathing and shower room floor finish materials shall have a smooth, hard, nonabsorbent surface. The intersections of such floors with walls shall have a smooth, hard, nonabsorbent vertical base that extends upward onto the walls not less than 4 inches.

2018 1209.2.2 Walls and partitions. Walls and partitions within 2 feet of service sinks, urinals and water closets shall have a smooth, hard, nonabsorbent surface, to a height of not less than 4 feet above the floor, and except for structural elements, the materials used in such walls shall be of a type that is not adversely affected by moisture. (See code section for possible exceptions.)

1209.2.3 Showers. (see code for details)

1209.2.4 Waterproof joints. (see code for details)

Action required: Specify compliant wall finish materials at water closets and mop sink. If paint is used it must be epoxy based.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.