



November 11, 2020

Mead Construction

Re: 3209 SW Mary Street
Pergola Park, Lot 106
Permit # PRRES20202812

Apex Engineers, Inc. observed the preparation of the garage and basement slabs for the proposed house, located at the above referenced address.

The garage and basement slabs will be structural with a gravel base course. The forms and reinforcing steel for both slabs was found to be clean, well aligned, properly supported and in compliance with the design. A vapor barrier was present in the living area of the basement, with the proper base course.

Note:

- The inspection was performed at 4:45 pm.
- At the time of the inspection the temperature was 65°.

Our firm recommends approval of the garage and basement slabs for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel. If changes in the condition of the site occur and Apex Engineers, Inc. is not allowed the opportunity to re-evaluate the site to respond to any of these changes, our firm cannot be responsible for the effect of any of the conditions that differed from those reported herein.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,
Apex Engineers, Inc.

Stephen Fitch
Inspections Manager

Clayton J. Hess, P.E.
Principal

