

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201700

Address: 3521 SW MARKET ST, LEES SUMMIT, MO 640823500 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Tom Taylor	Passed	Tuesday, December 08, 2020

Informational:

1 Misc

On Friday, 12-04-2020. Barclays Asphalt Co. installed the asphalt base coarse for the parking lot. Kansas City testing recovered a sample for marshal and extraction testing. They also provided the density testing that passed between 95% to 98%.

Informational:

2 Misc

On Saturday, 12-05-2020. Barclay Asphalt placed surface lift of asphalt completing all pavement for the project. Kansas City testing again completed testing for the surface coarse passing compactions of 98% and above. Surface Temp. Were 49 to 56 degrees when laid.

Comments: