

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #:PRPWRW20210222, Public Works Right of Way Permit  
Address: 1125 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit Inspection</b>	Bob Burns	Partial	Wednesday, February 24, 2021

### Corrective Action Required

1	Miscellaneous Correction	No crews onsite as of 9am. A traffic control company has been hired to set up a proper work zone. I'll check back in a couple of hours to see if crews have arrived.
---	--------------------------	--

### Corrective Action Required

2	Miscellaneous Correction	Crews are onsite removing concrete in the median. Streetwise has set up a MUTCD compliant traffic zone. We will continue to monitor.
---	--------------------------	--

### Corrective Action Required

3	Misc	Site visit: No workers were onsite 2/2/21. The area around the pole is fenced off.
---	------	--

### Corrective Action Required

4	Miscellaneous Correction	Crews only worked this morning. The pole base hole has been drilled to six feet in depth where bedrock was hit. An engineer is being cumulated on how to proceed.
---	--------------------------	---

### Corrective Action Required

5	Miscellaneous Correction	Crews were locating/vac excavating utilities on the west side ROW of Douglas. Traffic control was adequate.
---	--------------------------	---

### Corrective Action Required

6	Miscellaneous Correction	No crews working today. The orange fencing has blown over into the northbound lane. I called Aaron and he is sending someone out to fortify the temporary fence.
---	--------------------------	--

### Corrective Action Required

7	Miscellaneous Correction	Crews are boring conduit on west side ROW. Traffic control is adequate.
---	--------------------------	---

### Corrective Action Required

8	Miscellaneous Correction	No crews working due to bad weather.
---	--------------------------	--------------------------------------

### Corrective Action Required

9	Miscellaneous Correction	I inspected the hole for the streetlight base. It meets the requirements of the revised plan. 3' wide 6'deep. The rebar
---	--------------------------	---

Corrective Action Required		cage had been built and was onsite.
10	Misc	Crews are onsite. The pole base will be poured this afternoon.
Corrective Action Required		
11	Misc	Boring crew is onsite. The lane shift sign on the northbound lane was backwards. A crew member was correcting the sign when i left the sight.

**Comments:**