

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Partial	Tuesday, March 02, 2021

Corrective Action Required:

1

Corrective Action Required:

2 THIRD FLOOR

BUILDING C
—AREAS APPROVED—

PRE ROCK:

3031-MECHANICAL ROOM WALLS, EAST SHOWER WALL 4'
3030-MECHANICAL ROOM WALLS, EAST SHOWER WALL
3029-MECHANICAL ROOM WALLS
3027-MECHANICAL ROOM WALLS, SHOWER BUILD OUT WALLS
3026-SHOWER BUILD OUT WALLS
3025-MECHANICAL CLOSET WALLS
3024-MECHANICAL CLOSET WALLS
3023-MECHANICAL CLOSET WALLS
3022-MECHANICAL CLOSET WALLS, SHOWER BUILD OUT WALLS
3021-MECHANICAL CLOSET WALLS
3020-MECHANICAL CLOSET WALLS, SHOWER BUILD OUT WALLS
3019 MECHANICAL CLOSET

OK TO ROCK CORRIDOR WALL AND CEILING FOR SOFFITS ONLY

Corrective Action Required:

3

SECOND FLOOR

BUILDING C

—AREAS APPROVED—

OK TO ROCK CORRIDOR WALL FROM CEILING SUBFLOOR TO 16" BELOW FLOOR TRUSS BOTTOM FOR SOFFIT. PROTECT PENETRATIONS AND CALL FOR ANOTHER INSPECTION FOR CEILING SOFFIT ROCK

OK TO ROCK WALL AND CEILING OF MECHANICAL CLOSETS: 2020-21; 2023-26; 2028-31

CORRECTIONS REQUIRED:

2019-PROTECT PENETRATION OF FIREWALL

2022-REPAIR DRYER DUCT

2027-FIRECAULK DRYER DUCT PENETRATIONS

Comments: