

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203860
Address: 3016 SW ARBOR TREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, March 05, 2021

Corrective Action Required:

1	Misc	-LIB bracing all locations per plans - see garage South wall -Full height 6x6 continuous cedar posts at deck- follow engineer revisions from letter - Install (2) 16-gauge ST12 Simpson galvanized straps per post per manufacturer's specifications on both posts for deck and patio covering. Straps shall be centered over post cut and installed on opposite sides of post.
---	------	--

****OK TO INSULATE****

Comments: