## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20203307

Address: 1344 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Pool Steel/Bonding - John Morris Failed Tuesday, March 16,

Residential 2021

Informational:

1 Misc - SHELL POOL SKIMMER BASKET @ DEEP END /JACUZZI DRAIN -

Corrective Action Required:

2 Misc Perimeter surface bonding not approved.

-Alternate method on north side of pool requires single bare 8awg conductor

to be placed 18-24" from inside wall of pool, buried 4-6" in depth.

-Deck area approved and ok to pour

Comments: