

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210275
Address: 1410 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, March 17, 2021

Corrective Action Required:

1	Misc	-Fireblock chases at den windows -Bocca protection plates at DWV den chase plates -Complete wet bar DWV -Protection plates at DWV wet bar less than 1 1/4" from end of stud -Seal all top plate penetrations -Fireblock between top plate and foundation wall-see bathroom , seal any gaps in Fireblock throughout -Fireblock vertical every 10' between foundation wall/framing
---	------	--

Comments: