



PLAN REVIEW CONDITIONS

April 08, 2021

Curran Architecture
5719 Lawton Loop E. Dr. @212
Indianapolis, IN 46216

Permit No: PRCOM20211647
Project Title: LEE'S SUMMIT ANIMAL HOSPITAL - INSIDE NEW PETSUITES BUILDING
Project Address: 250 NW MCNARY CT, LEES SUMMIT, MO 64086
Parcel Number: 52900034200000000
Location: SUMMIT TEC ANNEX LOTS 3-A,3-B & 3-C----LOT 3-B
Type of Work: NEW TENANT FINISH
Occupancy Group: BUSINESS
Description: TENANT FINISH FOR NEW VET CLINIC INSIDE NEW PETSUITES BUILDING (PRCOM20210427)

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Building Plan Review

Reviewed By: Joe Frogge

Pending

Fire Plan Review

Reviewed By: Michael Weissenbach

Rejected

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Any modifications to the fire alarm system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net

2. 2018 IFC 407.3- Identification. Individual containers of hazardous materials, cartons or packages shall be marked or labeled in accordance with applicable federal regulations. Buildings, rooms and spaces containing hazardous materials shall be identified by hazard warning signs in accordance with Section 5003.5.

(Verified At Inspection)

Provide labeling for the X-Ray Room and the med gas room.

3. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Any modifications to the fire sprinkler system, provide PE stamped electronic shop drawings to mike.weissenbach@cityofls.net.

4. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

5. (Action Required)

Provide specs on amount (cuft.) of oxidizing gases to be stored and used with the manifold system.

Amounts over 504 cuft. will be required to be in a one-hour rated room.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.