_			

PLAN REVIEW CONDITIONS

April 13, 2021

Robert Quintana, Architect 14900 Landmark Blvd Ste 530 Dallas, TX 75254

Permit No: PRCOM20211431
Project Title: CLUB PILATES

Project Address: 940 NW PRYOR RD, Unit:E, LEES SUMMIT, MO 64081

Parcel Number: 51800043700000000

Location: STREETS OF WEST PRYOR LOTS 1-14 & TRACTS A-D: LOT 8 (EX TH PT LOT 8 DAF: ALL TH SPACE

BETWEEN NAVD8 DEG 27 MIN 16 MIN W 41.99' TO TRU POB TH S 87 DEG 32 MIN 44 SEC E 27.69' TH N 02 DEG 27 MIN 16 SEC E E 29.33' TH S 02 DEG 27 MIN 16 SEC W 36' TH N 87 DEG 32 MIN 44 SEC W 2' TH S 02 DEG 27 MIN 16 SEC W 4' TH S 02 DEG 27 MIN 16 SEC W 22.67'

TH S 87 DEG 32 MIN 44 SEC E 4.67' TH S 02 DEG 16 MIN 27 SEC

Type of Work: NEW TENANT FINISH

Occupancy Group: ASSEMBLY FOR INDOOR SPORTING INCL ARENAS, RINKS, COURTS, SWIMMING POOLS

Description: TENANT FINISH FOR PILATES GYM

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200 Fire Department (816) 969-1300

Building Plan Review Reviewed By: Joe Frogge Pending

Fire Plan Review Reviewed By: Michael Weissenbach Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions. (Action Required)

Provide electronic PE stamped shop drawings for the fire alarm system to mike.weissenbach@cityofls.net

2. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents

for fire protection systems shall be submitted for review and approval prior to system installation. (Action Required)

Provide electronic PE stamped shop drawings for the fire sprinkler system to mike.weissenbach@cityofls.net

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.