

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204591  
Address: 107 NW GRADY CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector: | Outcome:  | Date:                  |
|---|------------|-----------|------------------------|
| <b>Gas Service Inspection - Residential</b> | Robb Popp  | Not Ready | Friday, April 16, 2021 |

Corrective Action Required:

1 Misc

- PROVIDE MIN 10 PSI FOR 15 MIN FOR GAS TEST -

Corrective Action Required:

2 G2417.4 Test  
pressure  
measurement

INSPECTION, TESTING AND PURGING. Test pressure shall be measured with a manometer or with a pressure-measuring device designed and calibrated to read, record, or indicate a pressure loss caused by leakage during the pressure test period. The source of pressure shall be isolated before the pressure tests are made. Mechanical gauges used to measure test pressures shall have a range such that the highest end of the scale is not greater than five times the test pressure.

**Comments:**