



PLAN REVIEW CONDITIONS

May 12, 2021

URBAN PRAIRIE ARCHITECTURAL COLLABORATIVE - PALU MINTO
4523 MERCIER ST
KANSAS CITY, MO 64111

Permit No: PRCOM20211738
Project Title: RED DOOR WOODFIRED GRILL
Project Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081
Parcel Number: 51800050100000000
Location: STREETS OF WEST PRYOR LOTS 1-14 & TRACTS A-D---LOT 1
Type of Work: NEW COMMERCIAL
Occupancy Group: ASSEMBLY FOR FOOD AND DRINK INC BARS, RESTAURANTS, BANQUET HALLS
Description: NEW RESTAURANT

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

1. 2018 IFC 1004.3- Posting of occupant load. Every room or space that is an assembly occupancy shall have the occupant load of the room or space posted in a conspicuous place, near the main exit or exit access doorway from the room or space. Posted signs shall be of an approved legible permanent design and shall be maintained by the owner or authorized agent.

(Verified At Inspection)

Post occupant load sign for the interior at 225. Post occupant load sign in the exterior patio at 56.

2. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Provide PE stamped electronic shop drawings for the fire alarm system to mike.weissenbach@cityofls.net

3. 2018 IFC 505.1- Address numbers. New and existing buildings shall have approved address numbers, building numbers or approved building identification placed in a position that is plainly legible and visible

from the street or road fronting the property. These numbers shall contrast with their background. In Multi-tenant commercial building where tenants have multiple entrances located on different sides of the building , each door shall be addressed. Address numbers shall be Arabic numerals or alphabet letters. Numbers shall be a minimum of 4 inches (102 mm) high with a minimum stroke width of 0.5 inch (12.7 mm).

(Verified At Inspection)

4. 2018 IFC 506.1- Where required. Where access to or within a structure or an area is restricted because of secured openings or where immediate access is necessary for life-saving or fire-fighting purposes, the fire code official is authorized to require a key box to be installed in an approved location. The key box shall be of an approved type and shall contain keys to gain necessary access as required by the fire code official.

(Action Required)

Order a Knox Box from knoxbox.com. Placement to be made by FDC.

5/12/2021

(Verified At Inspection)

5. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Provide PE stamped electronic shop drawings for the fire sprinkler system to mike.weissenbach@cityofls.net

6. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

Building Plan Review

Reviewed By: Joe Frogge

Pending

1. The building permit for this project cannot be issued until the Development Services Department has received, approved, and processed the Final Development Plan.

Action required: Comment is for informational purposes.

2. For the Health Department inspection contact Deb Sees with the Jackson County Public Works Department, Environmental Health Division at (816) 847-7070. Health Department approval is required prior to receiving any type of Occupancy from the City of Lee's Summit.

Action required: Comment is for informational purposes.

3. Unable to locate where water service enters building.

Action required: Clarify. We need to see backflow and pressure reducing devices as well as a floor drain (or daylight location) for RPZ.

4. 2017 NEC Article 110.26 (C)(3) Personnel Doors. Where equipment rated 800 A or more that contains overcurrent devices, switching devices, or control devices is installed and there is a personnel door(s) intended for entrance to and egress from the working space less than 25 feet from the nearest edge of the working space, the door(s) shall open in the direction of egress and be equipped with panic hardware.

Action required: Provide panic hardware at door out of mechanical room 113.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.