CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20204988Address:310 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Friday, May 14, 2021

Corrective Action Required:

1	Miscellaneous	-Frame front covered porch per code (full length ridge beam, rafter ties,
	Correction	collar ties, hangers, rafter to top plate connection, etc.) or use designed
		trusses on approved plans
		(2 x 8 ridge per engineer letter. FRAMED
		2 x 6 ridge short of facia)
		Ok to insulate
		Do not cover porch until re inspect

Comments: