CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204747

Address: 4406 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Robb Popp Failed Thursday, May 20, 2021

Residential

Corrective Action Required:

1 Misc -Fireblock HVAC/DWV chase garage-seal gaps at entry wall side

-fur down at 2nd floor HVAC ducts in garage ceiling to allow for

insulation-lower electrical to finish height

Yeah

-trpl joist at garage beam, only (2) of (3) joists supported by beam-untreated

wood in contact with concrete

-Fireblock DWV chase at garage-seal gaps

-Secure all vertical DWV 2" or less at mid point

-stud shoes at kitchen exterior wall bored for DWV- provide proper size or

engineered correction

-seal penetration through fireblock and gaps around fireblock at chases living

room 1st floor

-strap to connect 2x6 to 2x4 top plates at top 2nd floor stairs-exterior walls

-Nail exterior sheathing per plans, 6" edge 12" field

Comments: