

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202122
Address: 137 NW MACKENZIE DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	John Morris	Failed	Tuesday, June 15, 2021

Corrective Action Required:

1	Misc	-Laundry circuit requires AFCI and GFCI protection. Identify this circuit in electric panel -GFCI protect receptacle at cooking countertop space in pantry -Provide sprinkler signage water shut off -Seal between garage door trimmers and foundation, third car -Seal top and sides of AC disconnect, electric meter enclosure and exterior disconnect enclosure -Secure raceway at AC disconnect termination -Seal exterior penetrations -Complete gas line furr out in garage
---	------	--

Comments: