



June 30, 2021

Summit Homes
120 SE 30th St.
Lee's Summit, MO 64082

RE: Field Issue of holes in floor joist and wall stud for Lot #82 Woodside Ridge – 334 NW Ambershame Dr. Lee's Summit, MO 64081 – Permit # PRRES20204861

This letter addresses the field issue of holes in floor joist and wall stud for Lot # 82 Woodside ridge.

Hole in floor joists above great room:

- Hole is approximately 3-3/4" diameter and located 2.5" from edge of floor joist.
- Floor joists are located underneath bath#3's bathtub.
- Floor joists span approximately 15'-6" and is Douglas Fir Larch #2 @ 16" oc.
- Install a 24" length of CS-16 coil strap centered over hole. Install with fasteners per manufacturer's specs.

Hole in 2x6 wall stud at laundry room:

- Hole is 5/8" from edge of stud.
- Hole is approximately 2-1/2" diameter and is located at upper floor laundry room. Wall is non-load bearing.
- Studs are Douglas Fir Larch #2 2x6 @ 16" oc at 8' wall height.
- Install a 24" length of CS-16 coil strap centered over hole. Install with fasteners per manufacturer's specs.

Sincerely,

A handwritten signature in blue ink, appearing to read "B. Huxol", is written over a light blue horizontal line.

Bradley Huxol, PE

