

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20210348  
Address: 2930 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Nick Lightner	Partial	Thursday, July 22, 2021

Informational:

1 Misc

7/22/21 14:03 - Sidewalk south of the driveway has the correct rock depth, correct depth for the forms, 5ft off the back of the curb, and is carrying the correct % throughout. \*\*\*\* Sidewalk NORTH of the drive had some issues, it had the correct depth of rock and forms, 5ft off the back of the curb, correct % thought out. \*\*\* At the property line of 2926 the gravel was pumping, they tried to dig it out but water kept coming in. I informed them they need to head it off and let it dry out and call in another inspector for the little of sidewalk left when it dries out. They are good to pour but 6ft or so to the property line of 2926.

**Comments:**