



VAN DEURZEN AND ASSOCIATES, P.A.
CONSULTING STRUCTURAL ENGINEERS
11011 KING STREET, SUITE 130
COMMERCE TERRACE BUILDING D
OVERLAND PARK, KANSAS 66210
(913) 451 - 6305 FAX (913) 451 - 1021

Address or Project Name	City	Inspector	Date	Time
1904 SW River Run Rd	Lee's Summit	Todd Langenhorst	3/20/2020	11:30
Permit #	Contractor		General/Owner	
PRRES 2020 0317	PTM		JFE	
Inspection Type	Bill To			
Pier	JFE			
Areas Inspected	Current Temp	24 hr High	24 hr Low	
			24	

Site Conditions (all must comply if applicable)

- ☒ City approved plot plan and building construction plans on site.
- ☐ Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements).
- ☐ Building setbacks per approved plot plan
- ☐ Soils – bearing capacity as determined by:
 - ☐ Bearing on undisturbed soil @ 1,500 psf
 - ☐ Soils report (comment or attach report)
 - ☐ Fill per engineering report
 - ☐ Free of organic material
- ☐ Cold weather protection Type:

Footing Elevation Certification

- ☐ "Footing Elevation Certification" form completed by contractor has been reviewed for completeness and allowable tolerances.

Drilled Piers (refer to footings for deck piers)

- ☒ Pier foundation per approved plan
 - Quantity: 42
 - Size: 18"
 - Depth: 11'
 - Bearing: limestone

Slab (Basement or Garage As Marked)

- ☐ Formed & Reinforced Per City Approved Dwgs
- ☐ Suspended floor slab (over usable space)
- ☐ Garage **structural** slab per approved plan.
- ☐ Basement **structural** slab per approved plan.
- ☐ 6 mil vapor barrier installed – not required for garage slab
- ☐ Isolation rings or block-outs are provided over pier pads for columns
- ☐ Rubber Membrane installed where required

Footings

- ☐ Reinforced per city approved plans.
- ☐ Deck/porch/balcony piers
- ☐ Footing – width, depth and location
- ☐ Solid jumps
- ☐ Frost depth (min. 36 inches)
- ☐ Column pads – basement
- ☐ Column pads – basement structural slab
- ☐ Column pads – garage steel column
- ☐ Column/pad at garage structural slab
- ☐ Undermined fdn elements (recommendation in comments and/or attached report)
- ☐ Ufer Ground attachment rod provided

Location: _____

Comments:

Approved house and deck piers.

This is to certify that I, or qualified individuals working under my direction, inspected and/or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed

Chad M. Streeter

Date 3/20/2020

