

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Tuesday, August 17, 2021

Informational:  
1      THIRD FLOOR      -AREAS APPROVED-

BUILDING C  
COMPLETE

BUILDING B  
COMPLETE

BUILDING A  
COMPLETE

Informational:  
2      SECOND FLOOR      -AREAS APPROVED-

BUILDING C:  
COMPLETE

BUILDING B:  
COMPLETE

BUILDING A:  
COMPLETE EXCEPT AT ROOM 2045

Informational:

3 FIRST FLOOR

-AREAS APPROVED-

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*  
CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL  
PRE ROCK BEHIND SHOWERS ROOMS:  
-1016  
RC AT LOBBY 1032  
RC AT CEILINGS IN  
ROOMS 1032-1035, 1037, 1039, 1055, 1056, 1061, 1062, 1016, 1018, 1046, 1047, 1049, 1050, 1052  
OK TO INSTALL RC FOR SOFFITS IN CORRIDOR THROUGHOUT  
-SCREW PATTERN STAIRWELLS S1, 2, 3  
-RATED LAYER AT CEILINGS: 1016, 1018, 1043, 1044, 1046, 1047, 1053, 1053A  
-SOFFIT AT CORRIDOR FROM BUILDING B TO ELEVATOR OK TO COVER  
-SCREW PATTERN ROOMS:  
1016, 1018, 1032, 1034, 1037, 1039, 1054, 1056, 1055, 1061, 1062

\*\*\*\*MCAL BUILDING\*\*\*\*  
RM 165 NORTH WALL LAYER OVER SHAFT WALL  
1057 WALLS FOR ELECTRICAL GEAR  
RC OK ABOVE COOLER  
SCREW PATTERN AT WALLS AND CEILINGS FOR COOLER  
RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS  
167, 176, 177, 177A, 178A, 169, 172, 173, 39, 42, 31, 34, 48  
PRE ROCK AT CORRIDOR SOFFITS: 176, 177, 177A  
SCREW PATTERN AT CORRIDOR SOFFITS-OK FOR FRAMING: 172, 173, 169-  
RC AT PRE ROCK FOR BATHROOM  
CEILINGS: 101-106, 108, 109-128,, 130, 131, 133, 135-137, 139, 140-146  
RC CHANNEL ROOMS: 102-113, 115-123  
-RATED CEILING LAYER AT BATHROOMS 1046, 1047

Corrective Action Required:

4 Miscellaneous  
Correction

-REMOVE ROCK AT SHAFT WALLS AND 4' PIECES IN CORRODORS MCAL bulding  
-SEAL ALL GAPS/PENETRATIONS IN SMOKE WALLS

Comments: