

DEVELOPMENT SERVICES

PLAN REVIEW CONDITIONS

August 19, 2021

JOE STEWART
125 HIGHLAND PARK AVE
EXCELSIOR SPRINGS, MO 64024

Permit No: PRCOM20213799
Project Title: STRETCHZONE
Project Address: 940 NW PRYOR RD, Unit:B, LEES SUMMIT, MO 64081
Parcel Number: 51800043700000000
Location / Legal Description: STREETS OF WEST PRYOR LOTS 1-14 & TRACTS A-D: LOT 8 (EX TH PT LOT 8 DAF: ALL TH SPACE BETWEEN NAVD8 DEG 27 MIN 16 MIN W 41.99' TO TRU POB TH S 87 DEG 32 MIN 44 SEC E 27.69' TH N 02 DEG 27 MIN 16 SEC E E 29.33' TH S 02 DEG 27 MIN 16 SEC W 36' TH N 87 DEG 32 MIN 44 SEC W 2' TH S 02 DEG 27 MIN 16 SEC W W 4' TH S 02 DEG 27 MIN 16 SEC W 22.67' TH S 87 DEG 32 MIN 44 SEC E 4.67' TH S 02 DEG 16 MIN 27 SEC
Type of Work: NEW TENANT FINISH
Occupancy Group: BUSINESS
Description: TENANT FINISH FOR STRETCHING CLINIC

Revisions Required

One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and provide three (3) copies of any revised sheets and/or additional information. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Building Plan Review

Reviewed By: Joe Frogge

Rejected

2. 2018 IBC 1004.5.1 Increased occupant load. The occupant load permitted in any building, or portion thereof, is permitted to be increased from that number established for the occupancies in Table 1004.5, provided that all other requirements of the code are also met based on such modified number and the occupant load does not exceed one occupant per 7 square feet of occupiable floor space. Where required by the building official, an approved aisle, seating or fixed equipment diagram substantiating any increase in occupant load shall be submitted. Where required by the building official, such diagram shall be posted.

Action required: Update occupant load to more accurately represent use of space. With 5 work stations we would expect a minimum occupant load of 10 plus staff and waiting customers.

8/19/21 - Occupant load still under represented. Calcs are by use and potential use, not business plan. Please call to discuss

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

DEVELOPMENT SERVICES

3. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

4. 2018 IFC 906.5- Conspicuous location. Portable fire extinguishers shall be located in conspicuous locations where they will be readily accessible and immediately available for use. These locations shall be along normal paths of travel, unless the fire code official determines that the hazard posed indicates the need for placement away from normal paths of travel.

(Verified At Inspection)

Provide one 2A10BC Fire Extinguisher.

Licensed Contractors

Reviewed By: Joe Frogge

Approved

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.