## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20191614 Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Rated Assembly Inspection		Robb Popp	Partial	Friday, August 20, 2021
Informational:				
1	THIRD FLOOR	-AREAS APPROVED-		
		BUILDING C		
		COMPLETE		
		BUILDING B		
		COMPLETE		
		BUILDING A COMPLETE		
Informational:				
2	SECOND FLOOR	-AREAS APPROVED-		
		BUILDING C:		
		COMPLETE		
		BUILDING B:		
		COMPLETE		
		BUILDING A:		
		COMPLETE EXCEPT AT RO	OM 2045	
Informational:				

3 FIRST FLOOR -AREAS APPROVED-

\*\*\*BUILDING C\*\*\* COMPLETE \*\*\*BUILDING B\*\*\* COMPLETE \*\*\*BUILDING A\*\*\* CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL PRE ROCK BEHIND SHOWERS ROOMS: -1016 RC AT LOBBY 1032 **RC AT CEILINGS IN** ROOMS1032-1035,1037,10391055,1056,1061,1062,1016,1018,1046,1047,1049,10 50,1052 OK TO INSTALL RC FOR SOFFITS IN CORRIDOR THROUGHOUT -SCREW PATTERN STAIRWELLS S1,2,3 -RATED LAYER AT CEILINGS: 1016,1018,1043,1044,1046,1047,1053,1053A -SOFFIT AT CORRIDOR FROM BUILDING B TO ELEVATOR OK TO COVER -SCREW PATTERN ROOMS: 1016,1018,1032,1034,1037,1039,1040,1054,1056,1057A,1055,1061,1062 -RATED CEILING LAYER ROOMS 1046-1052 \*\*\*\*MCAL BUILDING\*\*\* RM 165 NORTH WALL LAYER OVER SHAFT WALL **1057 WALLS FOR ELECTRICAL GEAR RC OK ABOVE COOLER** SCREW PATTERN AT WALLS AND CEILINGS FOR COOLER RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS 167,176,177,177A,178A,169,172,173,39,42,31,34,48 PRE ROCK AT CORRIDOR SOFFITS: 176,177,177A SCREW PATTERN AT CORRIDOR SOFFITS-OK FOR FRAMING: 172,173,169-RC AT PRE ROCK FOR BATHROOM CEILINGS:101-106,108,109-128-130,131,133,135-137,139,140-147 RC CHANNEL ROOMS: 102-113,115-123 -RC FOR PREROCK AT MC UNITS 1-18 -RATED LAYER AT BATHROOM CEILINGS 101-104,106-108,110,112

Corrective Action Required:

4 Miscellaneous -REMOVE ROCK AT SHAFT WALLS AND 4' PIECES IN CORRODORS MCAL bulding Correction -SEAL ALL GAPS/PENETRATIONS IN SMOKE WALLS

## Comments: