

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Friday, August 27, 2021

Informational:  
1      THIRD FLOOR      -AREAS APPROVED-

BUILDING C  
COMPLETE

BUILDING B  
COMPLETE

BUILDING A  
COMPLETE

Informational:  
2      SECOND FLOOR      -AREAS APPROVED-

BUILDING C:  
COMPLETE

BUILDING B:  
COMPLETE

BUILDING A:  
COMPLETE EXCEPT AT ROOM 2045

Informational:

## \*\*\*BUILDING C\*\*\*

COMPLETE

## \*\*\*BUILDING B\*\*\*

COMPLETE

## \*\*\*BUILDING A\*\*\*

CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL

PRE ROCK BEHIND SHOWERS ROOMS:

-1016

RC AT LOBBY 1032

RC AT CEILINGS IN

ROOMS 1032-1035, 1037, 1039, 1055, 1056, 1061, 1062, 1016, 1018, 1046, 1047, 1049, 1050, 1052

OK TO INSTALL RC FOR SOFFITS IN CORRIDOR THROUGHOUT

-SCREW PATTERN STAIRWELLS S1, 2, 3

-RATED LAYER AT CEILINGS: 1016, 1018, 1043, 1044, 1046, 1047, 1053, 1053A

-SOFFIT AT CORRIDOR FROM BUILDING B TO ELEVATOR OK TO COVER

-SCREW PATTERN ROOMS:

1016, 1018, 1032, 1034, 1037, 1039, 1040, 1054, 1056, 1057, 1057A, 1055, 1061, 1062

-RATED CEILING LAYER ROOMS 1046-1052

## \*\*\*\*MCAL BUILDING\*\*\*\*

RM 165 NORTH WALL LAYER OVER SHAFT WALL

1057 WALLS FOR ELECTRICAL GEAR

RC OK ABOVE COOLER

SCREW PATTERN AT WALLS AND CEILINGS FOR COOLER

RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS

167, 176, 177, 177A, 178A, 169, 172, 173, 39, 42, 31, 34, 48

PRE ROCK AT CORRIDOR SOFFITS: 176, 177, 177A

SCREW PATTERN AT CORRIDOR SOFFITS-OK FOR FRAMING: 172, 173, 169-

RC AT PRE ROCK FOR BATHROOM

CEILINGS: 101-106, 108, 109-128-130, 131, 133, 135-137, 139, 140-147

RC CHANNEL ROOMS: 102-147

-RC FOR PREROCK AT MC UNITS 1-18

-SCREW PATTERN AT BATHROOMS -MC UNITS 1-18

-RATED LAYER AT BATHROOM CEILINGS 101-123

## Corrective Action Required:

4

Miscellaneous  
Correction

-REMOVE ROCK AT SHAFT WALLS AND 4' PIECES IN CORRIDORS MCAL building

-SEAL ALL GAPS/PENETRATIONS IN SMOKE WALLS

## Comments: