



PLAN REVIEW CONDITIONS

August 30, 2021

Finkle + Williams Architecture
8787 Renner Blvd. Suite 100
Lenexa, KS 66219

Permit No: PRCOM20211648
Project Title: PARAGON STAR VILLAGE - HUB BUILDING
Project Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 64081
Parcel Number: 51900020700000000
Location: GRAHAM COMMERCIAL CENTER LOT 4
Type of Work: NEW COMMERCIAL
Occupancy Group:
Description: Paragon Star Hub Building

The following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please contact the appropriate department regarding clarification of comments.

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

Fire Plan Review

Reviewed By: Michael Weissenbach

Approved with Conditions

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Provide PE stamped electronic shop drawings for the fire alarm system to mike.weissenbach@cityofls.net

2. 2018 IFC 505.1- Address numbers. New and existing buildings shall have approved address numbers, building numbers or approved building identification placed in a position that is plainly legible and visible from the street or road fronting the property. These numbers shall contrast with their background. In Multi-tenant commercial building where tenants have multiple entrances located on different sides of the building, each door shall be addressed. Address numbers shall be Arabic numerals or alphabet letters. Numbers shall be a minimum of 4 inches (102 mm) high with a minimum stroke width of 0.5 inch (12.7 mm).

(Verified At Inspection)

3. 2018 IFC 506.1- Where required. Where access to or within a structure or an area is restricted because of secured openings or where immediate access is necessary for life-saving or fire-fighting purposes, the fire code official is authorized to require a key box to be installed in an approved location. The key box shall be of an approved type and shall contain keys to gain necessary access as required by the fire code official.

(Action Required)

Order a Knox Box from knoxbox.com. Placement to be made by the FDC.

8/30/2021

(Verified At Inspection)

4. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required)

Provide PE stamped electronic shop drawings for the fire sprinkler system to mike.weissenbach@cityofls.net

5. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing.

Building Plan Review

Reviewed By: Joe Frogge

Pending

1. A License Tax application completed by the contractor must be submitted to the City of Lee's Summit, Codes Administration Department, and any applicable License Tax paid prior to issuing a building permit.

Action required: Comment is for informational purposes.

2. 2018 IMC 606.2.1 Return air systems. Smoke detectors shall be installed in return air systems with a design capacity greater than 2,000 cfm, in the return air duct or plenum upstream of any filters, exhaust air connections, outdoor air connections, or decontamination equipment and appliances.

Exception: Smoke detectors are not required in the return air system where all portions of the building served by the air distribution system are protected by area smoke detectors connected to a fire alarm system in accordance with the International Fire Code. The area smoke detection system shall comply with Section 606.4.

Action required: Provide duct mounted smoke detectors at air handlers.

3. 2018 IPC 708.1 Cleanouts Required. Cleanouts shall be provided for drainage piping in accordance with Sections 708.1.1 through 708.1.11.

2018 IPC 708.1.1 Horizontal drains within buildings. Horizontal drainage pipes in buildings shall have cleanouts located at intervals of not more than 100 feet. Building drains shall have cleanouts located at intervals of not more than 100 feet apart except where manholes are used instead of cleanouts, the manholes shall be located at intervals of not more than 400 feet. The interval length shall be measured from the cleanout or manhole opening, along the developed length of the piping to the next drainage fitting providing access for cleaning, the end of the horizontal drain or the end of the building drain. (see

code for exception)

2018 IPC 708.1.2 Building sewers. Building sewers smaller than 8 inches shall have cleanouts located at intervals of not more than 100 feet. Building sewers 8 inches and larger shall have a manhole located not more than 200 feet from the junction of the building drain and the building sewer and at intervals of not more than 400 feet. The interval length shall be measured from the cleanout or manhole opening, along the developed length of the piping to the next drainage fitting providing access for cleaning, a manhole or the end of the building sewer.

2018 IPC 708.1.3 Building drain and building sewer junction. The junction of the building drain and the building sewer shall be served by a cleanout that is located at the junction or within 10 feet of the developed length of piping upstream of the junction. For the requirements of this section, the removal of a water closet shall not be required to provide cleanout access.

2018 IPC 708.1.4 Changes of direction. Where a horizontal drainage pipe, a building drain or a building sewer has a change of horizontal direction greater than 45 degrees, a cleanout shall be installed at the change of direction. Where more than one change of horizontal direction greater than 45 degrees occurs within 40 feet of developed length of piping, the cleanout installed for the first change of direction shall serve as the cleanout for all changes in direction within that 40 feet of developed length of piping.

Action required: Provide cleanout where sewer leaves building.

The approval of plans and specifications does not permit the violation of any section of the Building Codes or other City Ordinances or State Law.

The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.