

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20210696  
Address: 2053 NW ASHURST DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Not Ready	Friday, September 10, 2021

Corrective Action Required:

1	Misc	-Provide full solid block between rafters or 1-hr fire rating under roof soffit -Walls with fire separation distance less than 5 ft shall be rated 1 hour on both sides -Provide combustion air openings per code : House is insulated unable to verify items complete : : exterior bracing WSP per plan 4'-0" panels at corners : : pyro-guard is not nailed per code/per plan :
---	------	--

Comments: