

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20211620  
Address: 2329 SW OLD PORT RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Thursday, October 14, 2021

Corrective Action Required:

1	Misc	-Shall use listed rebar grounding clamp listed for aluminum conductor. The current clamp only listed for copper conductor -Connect the grounding electrode conductor to the middle grounded bus bar or install jumper from the EGC bus bar to the grounded bus bar. FYI: grounding path to earth cannot go through screw or metal enclosure, only conductor or bus bar.
---	------	--

Comments: