

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20210293  
Address: 3022 NW THOREAU PL, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Monday, October 18, 2021

Corrective Action Required:

1	Misc	<p>-Provide listed grounding clamp for connection to rebar. **There are many type of grounding/bonding clamps you can use to ground to rebar, for example Jones Bond clamp or any others designed for rebar grounding/bonding connection. See Greaves or other product catalog.</p> <p>-Connect the grounding electrode conductor to one of the middle grounded bus bar or install #4 cu jumper from the left equipment grounding bus bar where the GEC is connected to to the middle grounded bus bar **Install #4 cu jumper from the left grounding bus bar to the middle grounded bus bar. Read NEC 250.24(B)</p>
---	------	--

Comments: