CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20210156Address:2042 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Driveway Inspection		Ronald Paynter	Partial	Wednesday, October 20, 2021
Informational:				
1	Misc	Forms were placed and aggregate was present and compacted. There is 2 water valves in the driveway approach. I informed them that we have to have access to them after they pour the approach. RP 8-2-21		
Corrective Action Required:				
2	Misc	Both water valve risers are busted. Need to remove and replace with new risers. RP 8-6-21		
Corrective Action Required:				
3	Misc	 10-7-21 2:05 AN Water Department came out and inspected the water valves and determined that both the risers need to be replaced because they can't get their valve key on the valves. — Need new taller riser that the valve cover sits on properly . No gaps between the cover and pipe. — Riser needs to be the approved pipe — Riser needs to be straight up and down, not at an angle. 		
Corrective Action Required:				
4	Misc	risers. Needed to add 1 n	sted valve risers and installen nore form. sub-grade also r red 4 inches of aggregate.	needed digging out so

Comments: