



October 7, 2021

K&E Flatwork

Re: 1713 SW 26th Terrace
Whispering Woods Lot 23
Lee's Summit, Missouri

Apex Engineers, Inc. observed the preparation for the front and rear stoops at the above referenced address.

Both slabs will be structural with a gravel base course. The forms and reinforcing steel were found to be clean, well aligned, properly supported, and in compliance with the approved design.

- The inspection was performed at 9:00 am.
- At the time of the inspection the temperature was 70°.
- Flashing had been installed.

Our firm recommends approval of the front and rear stoops for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel. If changes in the condition of the site occur and Apex Engineers, Inc. is not allowed the opportunity to re-evaluate the site to respond to any of these changes, our firm cannot be responsible for the effect of any of the conditions that differed from those reported herein.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,
Apex Engineers, Inc.


Stephen Fitch
Inspections Manager

