

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Wednesday, November 10, 2021

Informational:	
1	THIRD FLOOR
	-AREAS APPROVED-
	BUILDING C COMPLETE
	BUILDING B COMPLETE
	BUILDING A COMPLETE EXCEPT ELEVATOR

Informational:	
2	SECOND FLOOR
	-AREAS APPROVED-
	BUILDING C: COMPLETE
	BUILDING B: COMPLETE
	BUILDING A: COMPLETE EXCEPT AT ELEVATOR

Informational:

3 FIRST FLOOR

-AREAS APPROVED-

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A
COMPLETE

****MCAL BUILDING****

RM 165 NORTH WALL LAYER OVER SHAFT WALL

1057 WALLS FOR ELECTRICAL GEAR

RC OK ABOVE COOLER

SCREW PATTERN AT WALLS AND CEILINGS FOR COOLER

RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS

167,176,177,177A,178A,169,172,173,39,42,31,34,48

PRE ROCK AT CORRIDOR SOFFITS: 176,177,177A

RC ROOMS 101-147, 181,182

RC CHANNEL ROOMS: 102-153,161-163

RC CORRIDORS 169,172,173,176,177a,177,48,39,42

-SCREW PATTERN UNITS 1-18, 1041-1044

-SCREW PATTERN CORRIDORS 160,169,172,173,176,177,177a walls

-RATED LAYER AT BATHROOM CEILINGS 101-145, 147

-SCREW PATTERN AT AT AL UNITS: 101-158, 161-163

-RC AT MC UNITS 1-18,21,24-33, 36,45,46

-RC SHARED SPACES 150-158, 162, 163,159,161,162A,170,171,179

-RATED LAYER AT BATHROOMS 1-18,28,29

-162 FIRST LAYER AT COLUMNS AND BEAMS, PRE ROCK FOR SOFFITS

-SECOND LAYER AT COLUMNS 163 NORTH AND SOUTH INSIDE WALLS OK

-RATED LAYER AT 149,154,171, 162 TO UNFINISHED COLUMN

-MCAL 2hr wall OK

-SOFFITS IN CORRIDORS 177A, 177,176, 34,39,42,48

-SCREW PATTERN MC THROUGHOUT

Corrective Action Required:

4 Miscellaneous
Correction

-ADDRESS COLUMN RATING AT 162/163-SECOND LAYER REQUIRED AT WALL
SIDES

-PROVIDE 5/8" GLASS MAT SHEATHING AT CANOPIES PER PLAN

Comments: