

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213082
Address: 4729 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------------|--------------|----------|----------------------------|
| Suspended Slab Inspection | Khanh Nguyen | Failed | Tuesday, November 16, 2021 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | -Install corner rebars per plan -Fasten decking to steel beam per plan -The rebars in the corrugation should be about 2" of bottom of decking. The 10 ft rebar a along the I beam are ok. See plan detail |
|---|------|---|

Comments: