

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201210
Address: 2924 NW THOREAU DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ronald Paynter	Partial	Friday, December 03, 2021

Informational:

1 Misc

Driveway is framed up and has aggregate in place and compacted. 11/29 ES

Corrective Action Required:

2 Misc

Finished driveway along Thoreau meets LS and ADA specs. Driveway along Carson can currently only be 10 feet wide. Contractor is thinking about removing wings on the Thoreau driveway. If removed, the Carson driveway could be 15 feet wide. Forms were placed and aggregate was present and compacted. RP 12-3-21

Comments: