

**DEVELOPMENT SERVICES**

**PLAN REVIEW CONDITIONS**

October 26, 2021

ROSE DESIGN BUILD - CHRIS BELL  
15311 WEST 109TH ST  
LENEXA, KS 66219

Permit No: PRCOM20215559  
Project Title: CRASH CHAMPIONS  
Project Address: 451 SE OLDHAM PKWY, LEES SUMMIT, MO 64081  
Parcel Number: 61500047200000000  
Location / Legal: BROWNING INDUSTRIAL PARK EAST BLOCK F BLK F  
Description:  
Type of Work: NEW COMMERCIAL  
Occupancy Group: STORAGE, MODERATE HAZARD  
Description: REPLACEMENT OF EXISTING BUILDINGS

***Revisions Required***

**Response Letter:**

***One or more departments have not approved the permit and the following is a list of requirements from the City of Lee's Summit that have not been satisfactorily addressed in the plans and specifications. Please address the comments as requested and provide three (3) copies of any revised sheets and/or additional information. Please contact the appropriate department regarding clarification of comments.***

Development Services Department (816) 969-1200

Fire Department (816) 969-1300

**Licensed Contractors**

**Reviewed By: Joe Frogge**

**Rejected**

1. Lee's Summit Code of Ordinance, Section 7-130.10 - Business License. It shall be unlawful for any person to engage in the construction contracting business without first obtaining a business license as required under the applicable provisions of Chapter 28 of the Lee's Summit Code of Ordinances.

Action required: Either a Class A or Class B license is required. Provide the name of the licensed general contractor and an email address for the on-site contact. **Response: Acknowledged.**

2. Lee's Summit Code of Ordinance, Section 7-130.4 - Business License. (excerpt)

No person, other than a licensed contractor or employees of a licensed contractor, shall engage in electrical, plumbing or mechanical business, construction, installation or maintenance unless duly licensed in accordance with this section.

Action required: MEP subcontractors are required to be listed on permit. Provide company names of licensed MEP contractors. **Response: Acknowledged.**

**Building Plan Review**

**Reviewed By: Joe Frogge**

**Rejected**

---

**DEVELOPMENT SERVICES**

1. The building permit for this project cannot be issued until the Development Services Department has received, approved, and processed the Final Development Plan.

**DEVELOPMENT SERVICES**

Action required: Comment is for informational purposes. **Response: Acknowledged.**

2. 2018 IMC 306.5 Equipment and appliances on roofs or elevated structures. Where equipment requiring access or appliances are located on an elevated structure or the roof of a building such that personnel will have to climb higher than 16 feet above grade to access such equipment or appliances, an interior or exterior means of access shall be provided. Such access shall not require climbing over obstructions greater than 30 inches in height or walking on roofs having a slope greater than 4 units vertical in 12 units horizontal. Such access shall not require the use of portable ladders. Where access involves climbing over parapet walls, the height shall be measured to the top of the parapet wall. Permanent ladders installed to provide the required access shall comply with the following minimum design criteria: 1. The side railing shall extend above the parapet or roof edge not less than 30"

(see code section for additional construction requirements) Action required: Provide side rail extender at roof hatch. **Response: See revised sheet A2.2 for added roof access ladder rail extender.**

3. 2018 IPC 502.1 General. Water heaters shall be installed in accordance with the manufacturer's installation instructions. Oil-fired water heaters shall conform to the requirements of this code and the International Mechanical Code. Electric water heaters shall conform to the requirements of this code and provisions of NFPA 70. Gas-fired water heaters shall conform to the requirements of the International Fuel Gas Code.

Action required: Provide expansion tank at water heater or provide verification that water heater installed will not require expansion tank in the manufacturer's written instructions. **Response: see note #5 on sheet P1.1.**

**Fire Plan Review**

**Reviewed By: Michael Weissenbach**

**Approved with Conditions**

1. 2018 IFC 907.1.1- Construction documents. Construction documents for fire alarm systems shall be submitted for review and approval prior to system installation. Construction documents shall include, but not be limited to, all of the following: 1. A floor plan which indicates the use of all rooms. 2. Locations of alarm-initiating and notification appliances. 3. Alarm control and trouble signaling equipment. 4. Annunciation. 5. Power connection. 6. Battery calculations. 7. Conductor type and sizes. 8. Voltage drop calculations. 9. Manufacturers, model numbers and listing information for equipment, devices and materials. 10. Details of ceiling height and construction. 11. The interface of fire safety control functions.

(Action Required)

Provide PE stamped electronic shop drawings for the fire alarm system to [mike.weissenbach@cityofls.net](mailto:mike.weissenbach@cityofls.net)

**Response: Acknowledged.**

2. 2018 IFC 505.1- Address numbers. New and existing buildings shall have approved address numbers, building numbers or approved building identification placed in a position that is plainly legible and visible from the street or road fronting the property. These numbers shall contrast with their background. In Multi-tenant commercial building where tenants have multiple entrances located on different sides of the building, each door shall be addressed. Address numbers shall be Arabic numerals or alphabet letters. Numbers shall be a minimum of 4 inches (102 mm) high with a minimum stroke width of 0.5 inch (12.7 mm).

(Verified At Inspection) **Response: Acknowledged.**

3. 2018 IFC 506.1- Where required. Where access to or within a structure or an area is restricted because of secured openings or where immediate access is necessary for life-saving or fire-fighting purposes, the fire code official is authorized to require a key box to be installed in an approved location. The key box shall be of an approved type and shall contain keys to gain necessary access as required by the fire code official.

(Action Required)

Order a Knox Box from [knoxbox.com](http://knoxbox.com). Placement to be made by the FDC. **Response: Acknowledged.**

**DEVELOPMENT SERVICES**

4. 2018 IFC 901.2- Construction documents. The fire code official shall have the authority to require construction documents and calculations for all fire protection systems and to require permits be issued for the installation, rehabilitation or modification of any fire protection system. Construction documents for fire protection systems shall be submitted for review and approval prior to system installation.

(Action Required) **Response: Acknowledged.**

Provide PE stamped electronic shop drawings for the fire sprinkler system to [mike.weissenbach@cityofls.net](mailto:mike.weissenbach@cityofls.net)

5. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

(Informational Purposes)

Call (816)969-1300 to schedule testing. **Response: Acknowledged.**

6. 2018 IFC 1008.1 Illumination required. The means of egress, shall be illuminated at all times the building space served by the means of egress is occupied.

(Action Required)

Provide exit/emergency lighting out of estimating space. **Response: see sheet E2.0 for egress lighting changes.**

***The review conducted by the City of Lee's Summit Development Services Department shall not be construed as a structural review of the project.***