CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201210

Address: 2924 NW THOREAU DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Driveway Inspection Ronald Paynter Failed Friday, December 10,

2021

Informational:

1 Misc Driveway is framed up and has aggregate in place and compacted. 11/29 ES

Corrective Action Required:

2 Misc Finished driveway along Thoreau meets LS and ADA specs. Driveway along

Carson can currently only be 10 feet wide. Contractor is thinking about removing wings on the Thoreau driveway. If removed, the Carson driveway could be 15 feet wide. Forms were placed and aggregate was present and

compacted. RP 12-3-21

Corrective Action Required:

3 Misc Wings were removed from the Thoreau driveway and the Carson driveway is

15 feet wide which meets LS spec. Someone walked through the driveway, 3

footprints were visible around the trash piled up. Need to remove and

replace the approach. RP 12-10-21

Comments: