

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211430  
Address: 134 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Not Ready	Friday, December 10, 2021

Corrective Action Required:

1	Miscellaneous Correction	: PFH PORTAL FRAME ONLY : 5/8 ANCHOR BOLTS SHALL LAND IN MIDDLE 1/3 THE WIDTH OF PLATE OVER NOTCHED STUDS AT 5/8 ANCHOR BOLTS
---	--------------------------	---

Corrective Action Required:

2	Misc	- 12/8/21 - INSPECTION DENIED, ADDRESS EROSION CONTROL AT FRONT OF LOT, CLEAN ALL MUD AND GRAVEL FROM STREET/CURB  -12--10-21-INSPECTION DENIED, ADDRESS EROSION CONTROL ISSUES PER PREVIOUS INSPECTION- CLEAN MUD FROM TOP OF STORM INLET, CLEAN DEBRIS FROM INLET, REMOVE PORTA JOHN FROM TOP STORM INLET  -nail exterior sheathing per plan -Attic access requires 30" of clearance above -Protect nm at top plate near range less than 1.25" to face of stud - address over notched studs at 5/8" anchor bolt between garage doors
---	------	---

**Comments:**