

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20212780  
Address: 1921 NE CATALINA AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Khanh Nguyen	Failed	Tuesday, January 25, 2022

Corrective Action Required:

1	Misc	-Use listed rebar grounding clamp. Looks like a water pipe grounding clamp **Use a listed rebar grounding clamp, like a J-DB Jones rebar clamp. The current acorn clamp is only listed for grounding copper conductor to a grounding rod (copper clad material). Notice this acorn clamp allows the copper GEC to be in direct contact with the iron rebar, which is not allowed because of dissimilar materials.
---	------	--

**Comments:**