

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201466
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Punch List Inspection	Adam Nacke	Partial	Thursday, January 27, 2022

Corrective Action Required:

- | | | |
|---|--------------------------|---|
| 1 | Miscellaneous Correction | 1-26-22 AN & ES
1. Install all ADA ramps and sidewalks
2. Remove all lifting rings from storm boxes and field inlets. Grout where lifting rings have been removed
3. replace damaged storm lid.
4. Find or uncover manholes at corner of Chapel Ridge/Algonquin and at 4007 NE Sagamore Dr.
5. Water - cut down valve boxes to grade and verify valve depth(valves deeper than 3' need extensions installed). Missing valve at edge of sediment basin(maybe because tee is capped at this location)
6. As built for all utilities submitted and verified. |
|---|--------------------------|---|

Informational:

- | | | |
|---|--------------------------|--|
| 2 | Miscellaneous Correction | 1-27-22 AN & ES Overtime Fees also need to be paid |
|---|--------------------------|--|

Comments: