

VAN DEURZEN AND ASSOCIATES, P.A. **CONSULTING STRUCTURAL ENGINEERS** 11011 KING STREET, SUITE 130 **COMMERCE TERRACE BUILDING D OVERLAND PARK, KANSAS 66210** (913) 451 - 6305 FAX (913) 451 - 1021

Address or Project Name	City	Inspector		Date	Time		
125 NW Ambersham Dr	Lee's Summit	Bob Rowe 1		11/18/20	1/18/2021 8:4		:45
Permit #		Contractor		General/Owner			
PRRES 2021 3480	Concrete Desig	n of KC	JFE				
Inspection Type		Bill Topp					
Pier		Concrete Design of KC					
Areas Inspected		Current Temp	24 hr High	24 hr Low			
Deck Pier	35						

Site	Conditions (all must comply if applicable)	Slab (Basement or Garage As Marked)
	City approved plot plan and building construction \Box	Formed & Reinforced Per City Approved Dwgs
	plans on site.	Suspended floor slab (over usable space)
	Erosion control is in place and functional (inspection	Garage structural slab per approved plan
	shall not be performed if erosion control is not \Box	Basement structural slab per approved plan.
	functionally in compliance with the City	
	requirements).	6 mil vapor barrier installed – not required for garage slab
	Building setbacks per approved plot plan	Isolation rings or block-outs are provided over pier pads
	Soils – bearing capacity as determined by:	for columns
	Bearing on undisturbed soil @ 1,500 psf	Rubber Membrane installed where required metal
	Soils report (comment or attach report)	Footings
	Fill per engineering report	Reinforced per city approved plans.
	Free of organic material	Deck/porch/balcony piers
	Cold weather protection <i>Type:</i>	Footing – width, depth and location
Foo	ting Elevation Certification	Solid jumps
	"Footing Elevation Certification" form completed by	Frost depth (min. 36 inches)
	contractor has been reviewed for completeness and	Column pads – basement
	allowable tolerances.	Column pads – basement structural slab
Dril	led Piers (refer to footings for deck piers)	Column pads – garage steel column
	Pier foundation per approved plan	Column/pad at garage structural slab
	Quantity:	Undermined fdn elements (recommendation in comments
	Size:	and/or attached report)
	Depth:	Ufer Ground attachment rod provided
	Bearing:	Location:
	Commenter	

Comments: Approved - two (2) deck piers. MUSG This is to certify that I, or qualified individuals working under my direction, OF B inspected and/or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications. Signed

ANNONS .

M. Streeter 11/18/2021

Date