

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213778
Address: 1908 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, April 19, 2022

Corrective Action Required:

1	Misc	-CS-PF portal bracing per plans at dining room, nail exterior sheathing per plans/IRC R602.10.6.4, (loosen the tyvek, cannot inspect nail pattern covered)
		-LIB bracing, nail strap min (2) 8D nails each stud and plate
		-Gas pressure gauge 0 psi, must maintain 10 psi for test
		OK to insulate

Comments: