



April 15, 2022

Pat Cochran Concrete

Re: 4821 NE Jamestown Dr
Lot 121 Monticello
Lee's Summit, MO
PRRES20212467

Apex Engineers, Inc. observed the deck piers holes for the house under construction at the above referenced address.

Five (5) 24" diameter piers were drilled a minimum of 3'-0" in depth to competent soil bearing and found to be in compliance with the on-site approved foundation print.

Our firm recommends approval of the deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,
Apex Engineers, Inc.

A blue ink signature of Stephen Fitch.

Stephen Fitch
Inspections Manager

Clayton J. Hess
Principal

