



April 27th, 2022

K&E Flatwork, Inc.

Re: 1617 SW 27th St.
Lot 37, Whispering Woods
Lee's Summit Permit #: PRRES2021-6043

Apex Engineers, Inc. observed the preparation for the suspended front stoop and deck piers at the above referenced address.

The front stoop will be suspended. The forms and reinforcing steel were found to be clean, well aligned, and properly supported.

Note:

- The inspection was performed at 9:23am
- At the time of the inspection the temperature was 61°.
- (3) 24" diameter deck piers were drilled a minimum of 3'-0" in depth.
- Erosion control was in place at the time of the inspection.

Our firm recommends approval of the suspended front stoop and deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction

LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,

A handwritten signature in blue ink, appearing to read 'C. Veith'.

Christopher Veith
Senior Engineering Technician

Clayton J. Hess, P.E.
Principal

