

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213817

Address: 3746 SW MARYVILLE PL, LEES SUMMIT, MO 640823744 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Patrick Schonfeldt	Failed	Wednesday, May 04, 2022

Corrective Action Required:

1	Misc	-label disconnect and meter can with address
		3746: -remove panel bonding screw from sub panel -UFER ground required by code
		3744: E3607.5 SYSTEM GROUNDING. An unspliced main bonding jumper shall be used to connect the equipment grounding conductor(s) and the service-disconnect enclosure to the grounded conductor of the system within the enclosure for each service disconnect. -Provide jumper from ground bar to neutral bar or land CEE on neutral bar

Comments: