



April 18, 2022

Pat Cochran Concrete

Re: 2104 SW Harvest Moon Lane  
Lot 86 The Retreat at Hook Farms  
Lee's Summit, MO  
PRRES20215294

Apex Engineers, Inc. observed the deck piers holes for the house under construction at the above referenced address.

Two (2) 24" diameter piers were drilled a minimum of 3'-0" in depth to competent soil bearing and found to be in compliance with the on-site approved foundation print.

Our firm recommends approval of the deck piers for the placement of concrete. This report does not constitute approval by the enforcing jurisdiction.

---

#### LIMITATIONS

The recommendations and conclusions given in this report are based on the observed conditions at the time of this site visit. The scope of our services was only to observe the installation of the slab formwork and reinforcing steel.

Please call if Apex Engineers, Inc. can be of further assistance.

Best Regards,  
Apex Engineers, Inc.

  
Stephen Fitch  
*Inspections Manager*

Clayton J. Hess P.E.  
*Principal*

