

ADMINISTRATIVE OFFICE
P.O. BOX 50
LEAVENWORTH, KS 66048
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS
CENTRAL DISPATCH
(913) 281-0111

PURCHASED BY

CUSTOMER: Blue Moon Hauling LLC
CODE: 708
SALES TYPE: Commercial
PROJECT #:
P.O. #

LOCATION

FINISHER: LJ
ADDRESS: 301 NE Tudor
MAP PAGE: 34
LEES SUMMIT HIGH SCHOOL: 291 & 50 Hwy East to 291 - North to Tudor -
West to job (on NW corner of property)

DELIVERY

When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

DELIVERY PROFESSIONAL: Curt Cleland

TRUCK NUMBER: 0317

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
11:17 AM		11:41 AM					

FIELD TEST ON JOB SITE

AIR	TEST CYLS	TEMP	YIELD	SLUMP	ESTIMATED SLUMP ON JOB	WATER ADDED PER CUSTOMER	PREVIOUS TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER

Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE		SLUMP	
30-Dec-2010		83		830668		FILL		2.00 in	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	AMOUNT	
8.00	8.00	8.00	144ACE	FLOWFILL TYPE A					
8.00		0.00	99DC	NON-TAXABLE DELI					

WINTER SERVICE C

For Deliveries Made In Missouri: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

For Deliveries Made In Kansas: Notice to Owner

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.

SUBTOTAL
TAX
TICKET TOTAL
PREVIOUS TOTAL
ORDER TOTAL

LOAD

PLANT: Lee's Summit, MO PLANT OPERATOR: Mark Brasfield

Slump		Water						Wat/Cem Ratio		Load Total Weight
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	
9 in	2 in	28.0 gl	0.0 gl	0.0 lb	3168.0 lb	2481.0 lb	453.7 lb	2.750	2.350	26574 lb
Material	Specific Gravity	Quantities			Percentage			Variance		Water
		Design	Required	Batched	Absorption	Moisture				
SAND_H9	2.63	2703 lb	23526 lb	23610 lb		2.93% A		0.36%		673 lb
HOL_I/II	3.15	144.0 lb	1152.0 lb	1155.0 lb				0.26%		
AIR	0	1.60 /C	18.43 oz	18.00 oz				-2.34%		
WATER	1	396.00 lb	.00 lb	.00 lb						
HOT	1	100.00 % #	1796.44 lb	1808.00 lb				0.64% *		1808.00 lb

NOTES

DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

mt Amount

Pmt Method

DP Initials

X